

Exhibit 15

STAPLES®

9/15/08	Requisition # 1
10/14/08 ^{THURS}	START DATE setting up Field OFFICE, setting up vibration monitors, working on buy outs casino, sent po to Total safety
CO# 2 11/4/08	need permit, perforated Drawings, Etc. showing on FOS.
10/20/08 ^{MON}	casino H beams unload, surveyor layout, Made Deal water proof for send contract,
10/21/08 ^{TUES}	casino set up pile Drives, vibrationless ck all equip, Total safety on site, Hired choice Fence for site Fencing install,
CO# 3 11/5/08	
10/22/08 ^{WED}	casino - installed piles, vibrationless on site monitoring as piles are Driven, RJD deposits Fuel line ok send po. set up Jersey Barricades with casino on Ticket.
10/23/08 ^{THUR}	casino excavation starts, & shoring install, vacates inspection of shoring. Total safety on site, Cava painting barricade & install signs on Fence
10/24/08 ^{FRI}	Issue with neighbor AUI, claim water damage, pipe burst. Told us will take every precaution to prevent any damage, Damage occurred during Demo of building prior to work starting on site.
Requisition # 2	Casino Excavation & Timber install
Delay	- Structural need Rebar Drawings, Geo Tech info, elev pit info
Issue	- Debris found left by Demo of Building contractor Hired by owner, will be co to casino Dons on Ticket #
CO# 6	POST - we have till 11/9/08 to complete Foundation of Full Height of building will be voided to 8 stories. going to be very TUFF due to Drawings, owner money issues, & subs CO's - But will try. need plans to self cert, owner giving problems need to buy out plumber ASAP.
10/27/08 ^{MON}	excavation & lagging & pickers, choice Fence installing Gates oking Tickets on Debris removed.
10/28/08 ^{TUES}	excavate & lagging & pickers, choice Fence
10/29/08 ^{WED}	excavate, lagging, picking
10/30/08	" " " , SBA plumbing signed by mills want \$6000 deposit owner said for us to pay. Rec # 2 approved

CL 15

5/12/08

February 15:

2

10/31/08 ^{FIRE}

excavation, pickers, chipping,
choice FENCE wants Money & casino
ASKED ARCH FOR REVISED DRAWINGS REQUIRED TO PROCEED (STRUCTURE)

11/1/08

logging & chipping - owner's meeting, CO'S no payment, owner
says bank not funding CO'S, ISSUES How do we get paid on
open CO'S - owner says He will pay Direct.

11/3/08 *

new safety

site safety (Total) Removed From site & cava's in house
man (Frank) brought in, Trying to sack owner & cava
money. Excavation, chipping, picking all ongoing

11/4/08

excavation, chipping, logging ongoing - need to buy out subs
owner won't Allow at present time, Doesn't want a lot of
subs under contract, Doesn't make sense.

11/5/08

ISSUES with neighboring building, keeps calling city says inspectors
DOT Luis, Best Squad mother, Dab Huggins, Best Squad mark
All on site DUE TO constant complaints. All DUE TO Demo
contractor & Ben when building was removed, Have good
Relation with ALI, Hoping to work out, Told He's hurting
cava not Ben.

11/6/08

Best Squad stepped by again,
excavation, shoring mantas, & Debris Removal
surveyer shooting Grades & bench marks

11/7/08

CO#4
11/1/08

mantas, pouring vaults, safety rails around subs installed
NO Funding on CO'S keeps getting bigger, subs want to be
funded, RITD TO DO HURC in Rear & peltam welding TO
DO Fire escapes

11/8/08

CO#7
11/7/08

ED mills permit pass for Monday would forward Father us in
mantas, excavation ongoing

3

11/10/08	RWD Flue Re-route, contracts to RWD, pelham welding, sba plumbing KIC waterproof need to sand, manholes & channels install.
11/11/08	start elev pit excavation, contracts to KIC, RWD, pelham all sent, owner not happy I sent, ReRoute of Flue completed
11/12/08	pelham working on hanging platform co# 7 bank approved Rec# 2 & Forwarded Report to bank start Delivery of Stone for elev pit
11/13/08 co# 8 11/13/08	Rebar elev pit installed, pelham moved ladder Rob issues, still no money on Co's, RWD installed boiler piping ReRoute In order to be completed with mat need to double shift CO Reguarded, owner says ok co# 8 night work
11/14/08 ^{FRI}	Major Day of work - Double shifts to get All ready for pour RWD Blocked up ext wall masonry SBA pour permit for monday underslab piping layout inc final ording st slots for monday
11/15/08 ^{SAT}	Final Rebar, & Fill removed, Ready for monday pour - no
11/17/08 ^{mon}	Forming elev walls, Rebar install, Having major issues with waterproofing.
11/18/08	pour elev pit walls, & small pit, compact sub grade
11/19/08	Installed 15 ml plastic Inlieu of waterproofing preproof, owner Didn't want to spend 85,000. Rebar installed All compaction done
11/20/08 Requisition # 3	SBA plumber Fixed, Finally brought in NY pipe to do work, mat Rebar install

4

11/21/08	NY pipe installed underlaid piping saved owner's butt layout ink, All layout confirmed.
night shift	- poured mat 400 yds To meet BSA Requirements
11/22/08 SWO	cleaned up roadway, poured STEEL AREAS 100 yds, <u>OFF SITE</u> - Zoning Issues BSA
11/24/08	Building Dept Hearing movement of AUI's Building Also meeting with Fernan pinpoints off Job about SWO Demobilize From site Due To SWO Don stays on site in Field office
Requisition #4	
11/25/08	owner on site,
11/26/08	owner on site, Kite waterpumper site visit To Revise proposal
12/1/08	Urgil Yu - meeting about crack in AUI's Building set up appointment with neighbor's Archt JOHN Nakross, 2 days To Do Drawings of Repair method, Job submittal, was never caused by Cava, Have photo's of crack preexisting but need To play Job game To lift SWO
12/3/08	Casino - Removing eqip From site 3pm meeting with lawyer's For BSA SWO Money owed By owner is An ISSUE
12/3/08	sent Timeline & sch of values To Slater & Beckerman For BSA submission To lift SWO NY pipe Removed From site All excess eqp & materials
12/4/08	meeting with JOHN Nakross 1pm at site To Review Urgil Yu Repair Details.
12/8/08	meeting at site Archt & eng Repair Details

12/9/08 Email To Ben's Attorneys - ex what do they need for BSA submission, visul status of repair filing with city

12/12/08 3-4" Rain last 36 Hrs, site visit both neighboring Building Basements Dry.
elev pit Full of water cause pumping out
Building Dept safety inspection All ok,
working on BSA submittals for owner's Attorney's
Still no Funding From owner, keep working anyway told by
cause owner's

1/5/09 Email sent both status of meeting Building Dept

1/6-2/26 working on sub scope sheets, trying to reduce Budget
Requestion #5 Submission BSA & Attending meeting with city & BSA

2/27/09 cause preped site for re-inspection, Fence, Rebar caps
Hung All updated permits
sent Email To owner open Balance on Funding All subs
Have been calling looking for Funding.

3/2/09 at site waiting for Inspector Amos Re-inspection of site
casino Ready to re-start if Funded
confirmed 7AM 3/3/09 Re-inspection by Amos DOB

3/3/09 Inspection by DOB Inspector Amos ok confirmed

3/5/09 layout inc surveyor checking existing building for movement
none recorded

3/6/09 sent Emails To Ben & Isadore owner's Rep about
Funding no Responses

6

3/9/09	again sent Email about Funding To owner & Isadore waterproofers & casino ready IF Funding is Released
3/16/09	site meeting Archt, evaluate building survey Also Funding & Restart work & submit Rec #5
3/17/09	Received SWG on Fence left at site 3/16/09 4pm no posted site safety plan, was inside office, Took To best Squad presented plan SWG lifted - owner Told me ME TO leave site, Another Hissy Fit,
3/18/09	Casino - stopped Forms First Day * Back new site safety plan safety brought back Causeway site visit waterproofing Archt sent Revised Detail on north Foundation wall Due To survey of existing Building
3/19/09	causeway completed waterproofing walls casino, installed vapor barriers All walls, Removed Debris From site,
3/20/09	Casino - Install Insulation walls, start Form work layout Inc Bench marks, access lines & layout walls & column's SOG
3/23/09	Casino - wall Forms Install, layout Inc column's & Footing SOG Isadore site visit owner's Rep. conference call owner's Attorneys About BSA meeting on 24TH
3/24/09	layout Sog per new CP-1 Drawing casino Excavation Footings SOG AREA BSA 10AM meeting #40 Rector Street BSA - went well DOB site visit no issues Taken Received Revised 5 Drawings 001-300

3/25/09

DOB SITE VISIT 9⁴⁰ AM NO ISSUE TAKEN

casino - continue excavation of Footings, prep Form

sent Rec #5 To off For Review, keep REDDING Recognition's
Funding major issue

sent out Rebar shops walls & columns To ASCH & Eng silman

3/26/09

casino - Forms For Footings - money is issue

Eng silman says HE will approve shops By days END

Fed ex All vibranalysis Reports To vectors Enger's To Do Report
For RSA.

REDD pwr For SITE safety

3/27/09

Received shop's Rebar back From silman sent To casino

ASCH SITE VISIT, Review project status

owner - still NOT Allowed To buy out subs, major issue coming

3/30/09

Rebar delivery, installing, called For All Inspections

3/31/09

poured Footing SOG AREA

Inspection's Rebar, soil compaction, cylinders all ok

Adjusting Rebar For Inspector All ok

silman inspect Rebar ok, DOB SITE VISIT NO ISSUES,

4/1/09

Received S 2.11 & SK-H Forwarded BOTH To casino

Delivery of Forms & Rebar, installing BOTH

4/2/09

Bank walk thru Kech & Assistant Told we need Funding.

Fire Dept & DOB SITE VISITS NO ISSUES

Installing Rebar & Forms casino

4/3/09

Install Rebar, Inspections silman } ⁸³⁰
Delta } ¹²⁰⁰ All ok per Drawings

8

4/6/09 Form work & rebar install
OFF SITE * THROWN OFF SITE again, Another Hussy FIT By owner, getting sick OF THIS

4/7/09 Forms & Bracing & Rebar install

4/8/09 POURED 50 yds walls, Delta cylinders OK
still no Funding Released, as CO's Funded, cava paying subs out of pocket for now.

4/9/09 Stripping Forms Allen & Rivington sides
DOB SITE VISIT 11am NO ISSUES

4/10/09 Strip Forms & Form Allen TO GRETTID side

4/13/09 Form work GRETTID - Rivington side & Rebar install
Rebar inspection 12⁰⁰ OK

4/14/09 Form work Remaining AREAS, Rebar install
Delta Rebar inspection 12⁰⁰ OK
Took photo's For FUTURE locations of under slab pipe USE

4/15/09 95% complete on All Formwork
10AM connar (AOSH) Took photo's To send To Kocht To Release Funding

4/16/09 completed Form work Ready To pour, informed Arett & Bant
Rep others Kocht will pour 120 yd Tomorrow. should Release Funding
next BSA meeting set for Tuesday 4/21/09

4/17/09 poured walls & Took cylinders
1pm conference call about BSA meeting next week
Payment Requested To casino To complete Foundation (owner notified)

4/20/09 cleaned up SITE casino, prep slab on grade, SOG pour
on Tuesday 4/22

-page

-Pg 10 of 18

9

4/21/09	Remove Rebar & Forms, Debris Removed BSA meeting - 2 weeks for additional documentation & closing Hearing, Decision To be made after May 19TH called Koett about Funding, owner not paying subs keep calling
4/22/09	poured SOG CASINO, casino wants money Removed All non used Equip From site & misc materials called Koett Told looking for 398,328 says Release By FBI.
4/23/09	Finished SOG, safed off site, Removed All Equip From site site closed till BSA resolved no further on site work can be done, still working on subs, scope's & pricing, Ready To Buyout project if owner would Allow
4/27/09	checked site - All ok
4/28/09	8 ³⁰ DOB Inspector phone in complaint Building (neighboring) shaking due to Heavy Equip - site closed no Equip on site, Inspector left after Reviewing conditions & permits meeting Arch Office then meeting DOB excavation unit in regards to neighboring Building calling about Damage getting together All vibratory Reports, photos, & Tell Tale To send To DOB, no Damage was caused by CAC
4/29/09	sent vibratory Reports To All parties weeks 1-26 Had Trouble getting info out of vibratory/sis since they was not Funderd completely.
4/30/09	Finally Received Funding 300,000 Rec #5

	OWNER: JEFFREY L. BROWN - DATED: 5/1/09
5/1/09	<p>checks being cut To casino 175,000</p> <p>sent Emails To Ben, Isadore, Edmills, open change orders</p> <p>OFFICE cutting cks To open Ap subs on Rec #5 STILL</p> <p>about 300,000 short mostly CO's</p> <p>sent Email To owner's ATT AFFIDAVIT Ready For me To sign</p>
5/4/09	sent Email To ARCH Regarding status OF Drawings
5/5/09	<p>SITE VISIT WITH Engineer Sullivan about TR 1</p> <p>sent Email To Delta Requesting TR 1</p>
5/7/09	<p>Emails ARCH Drawings update</p> <p>Isadore open change orders & Funding</p> <p>Isadore Reviewed Jansen & Thornton proposals</p> <p>Ben & Isadore REVISED Budget</p>
6/2/09	<p>9AM meeting WITH ARCH & Tomaselli Regarding neighboring Building Repairs,</p> <p>10AM under slab piping inspection DAB</p>
6/29/09	<p>meeting owner at site, submitted REVISED Budget</p> <p>Based on new Drawings 15,843,652</p>
* ISSUE	<p>627,624 over orgn #5</p> <p>owner states He is going out To bid on REVISED Drawings, Told we Have contract & Request Final look at All bids, suggested Cm contract & contingency IF & when we move Forward</p> <p>Told owner still Have issue OF All change orders & Funding owed \$ 302,921⁰⁰</p>

2/1/09	cleaned up site, removed debris
9/14/09	cleaned up site, removed debris POSTED All new permits FIXED Fences, lighting & pedestrian walkway RECEIVED perforated From owner, owner want let me buy out subs, still waiting for funding
9/15/09	meeting building inspector 9AM (SWO LIFTED) working on sub scope sheets Bye outs } need All ASHP to continue SCHEDULE } project Protocol sheet
9/16/09	site meeting con ED, want load letters, ARCH & Bendix informed continue working on schedule, scopes, bidding diff subs
9/17/09	scope's sheets, SCHEDULE
9/18/09	continue leveling subs, pencil copy Rec #6, SCHEDULE
9/21/09	continue leveling subs, SCHEDULE, pencil copy Rec #6
9/22/09	myliss Hayes spoke to ARCH about elev depth & pricing ARCH Received letter FDNYC Fire escape ladder into pit NOT Allowed, owner stopping progress by having ARCH & Himself trying to buy out subs.
9/23/09	sending drawing out for bid, trying to reduce cost leveling & scopes & SCHEDULE continue
9/24/09	ongoing leveling, scopes, Budget Revisions.
9/25/09	RECEIVED contract From owner - came me to call Ben ongoing leveling, scopes, SCHEDULE

9/27/08	reviewed the 2100' for the 2100' design
9/28/08	Reviewing new Drawings For Scope Revision Reviewing Budget with ARCH
9/29/08	Reworking Schedule new start & end dates sent marked up copy of Requisition To ARCH For Review
9/30/08	2pm meeting with Ed mills ARCH, Budget Revisions, scope sheets & leveling subs
10/1/08	sent elev subs & leveling sheets To ARCH To Review owner wants To make decision on subs
10/2-10/6	leveling sheets, scopes, schedule Review
10/6/08	sent elev shop Drawings To ARCH From myclinn Hayes
10/7/08	sent marked up shop Drawings From ARCH To myclinn Hayes For comment & Review sent DRAFT OF Rec #6 To ARCH - still owed funding from prior Requisition's.
10/8-10/12	schedule Revisions, scopes, leveling
10/13/08	ARCH- Requested Design min spec's & CAD Drawings working on schedule again, like a moving Target
10/14/08	starting working on LEEDS schedule of values, new IDEA sent latest s Drawings To casino, Redesign max's sent Rec #6 To ARCH
Requisition #6	Received & Reviewed new contract From owner, marked up no good.
10/15/08	meeting myclinn Hayes 10AM - Review Design For Re-submission To ARCH working on LEEDS schedule of values

12

03/22/09	monitors and documents for each position
10/16/09	conference call owner, owner's rep, unresolved contract still working on heels schedule of values % for credit
10/19/09 new Rep JEFF	meeting on site JEFF new owner's Rep, Arch Asked For Bank walk thru
10/20/09	sent new owner's Rep JEFF construction schedule & casino's contract, Told He will buy out All subs & for me to just do what He asks, can't do my job not allowed by owner's Rep
10/21/09	meeting 1pm owner's Rep JEFF & Chris Koch Bank Inspector. JEFF Told Koch meeting was only for him to get to know him, Koch not happy, sent All sub quotes to JEFF owner's Rep
10/22/09	9am meeting heels meeting Arch off with JEFF owner's Rep called & set up casino & survey for the 26 th to re-start still owed funding, but working on resolution & new contract pass cm type.
10/26/09 Returned To SITE new safety CSRG	layout inc new bench marks new site safety CSRG hired by JEFF owner's Rep. casino - delivery of forms, pumping out water, set up start tower
10/27/09	Rain - set up new site safety man's office & reviewed Requirement - owner's Rep want listen, interviewing subs Told him in already to award contracts.
10/28/09	sent contracts to JEFF owner's Rep for CSRG & casino for review.
10/29/09	casino pumped site, Formwork elev pit DOT - issued 3 violations permits not posted

13

14

10/30/09 cleaned off slabs, layout & form work elev pit
SITE SAFETY Review SITE plan for Required Revisions

11/2/09 casino - left SITE 7³⁰ AM Peter from casino set up meeting
11am with Jeff owner's Rep about non-payment &
Submittals.
sent Email To ARCH about Submittals First Floor slab, status
of getting approval, Been Holding since 29TH
* sent Email To Jeff owner Rep Required items that need
To be done ASAP, Fences, signage, post permits, no
Response - cant do anything without owner's Rep Jeff
giving pre approval, cant do my job this way, nothing
gets done.

11/3/09 casino - sent Revised contract To Jeff owner's Rep
Delivery ground floor Rebar Drawing To ARCH OFFICE.
nothing getting done on site - owner's Rep Reviewing
everything

11/4/09 casino says they will return To site tomorrow, requested
SITE logistics plan Review with Jeff & casino
SITE SAFETY helped me post All New permits & cleanup site

11/5/09 casino - excavate Footing SOG AREA & prep SOG
meeting with Jeff, casino, crane, & Domani const SITE SAFETY
plan Review & permit Requirements, porta sands, containers,
cranes, beams, Hoist, shield.
meeting with Jeff & SAH - Requisitions, subs, open items
no Resolution.

11/6/09 casino - Delivery port Forms 1st Floor Deck
STARTED Forming Deck

10/30/09	meeting with DOT, CRSG & NIB permit, Review Drawings & Resubmit
11/9/09	meeting 2 ³⁰ DOT, CRSG & NIB permit, Review Drawings & Resubmit casino - First Floor Deck install per Received per submittals marked as approved Jeff hired Domani works CRSG To Scrap Fences & paint
11/10/09	continue per Form install & start Decking, pour steps Remove Rear Escape so Decking 1st Floor can continue CRSG Scrap Fence & painting
11/11/09 HIT WITH BOTTLE owner's Rep JEFF FIRED *	Casino Form work 1st Floor owner THRU All parties off site at noon, was talking To neighbor AUI with sal & we asked him to leave site, As owner said get him off my site, Told Ben That's what I'm doing, at that point hit me in chest with bottle of water & told me to get out & everyone else was thrown out. Just another Hissy fit, But this time he throwing shit at me.
11/12/09	Casino - waterproofing Allen Street wall, Digging out columns 30 & 32 CRSG scrapping Fences & painting & cleaning signs owner said he was sorry for yesterday. Rebar stops Received column & shear walls
11/13/09	Casino - Hand Digging columns 30 & 32 CRSG - scrap & paint Fence vibranysis set up 3 crack monitor's on AUI's Building owner's meeting owner & Rep won't let me do buyout or Award subs - Job standstill
11/16/09	Delivery Rebar For shear walls & columns Installing Rebar vibranysis Took Base line Readings off crack monitor's

15

	Wiggins & Son Inc. Casino & Top Drawing. James D. Brown?
11/17/09	Casino Digging & install 4' short wall & column # 30 completed Rebar steel wall vibratory/sis Took Base line Readings Axi ^s Basement From crack monitors Told Arch & owner need elev drawings & Top & Bot Rebar shops returned, Job almost at Standstill.
11/18/09	oiled plywood Deck Due to weather coming in Received approved as noted ground Floor SO1 & SO2 Rebar shops, sent Email to Casino get ordered Casino wants Funding Before They Release Rebar into Fabrication. again owner Delaying project.
11/19/09	sent approved as noted shop drawings SO1 & SO2 Ground Floor Rebar Back to Casino. completed oiling of Deck & posted signs, Told owner need to award subs for the 100 th time, can't proceed with project. waiting on All Ground Floor Rebar, - Billy Told me that Casino Doesn't want to Release Rebar to Fabrication until They get Funded
11/20/09	pumping water in elev pits & working on corner at Allen Footings & Rebar columns.
11/21-11/25	no activity on site, waiting on Ground Floor Rebar Delivery, Don't Believe it's ordered by Casino Funding Issue.
11/25/09	Ben owner says He Has Hired new owner's Rep at Nick starts Monday 30 th Still owner won't Allow me to proceed with awarding subs,
11/25-11/29	Still waiting on First Floor Deck Rebar Delivery Casino wants Funding.

11/10/03 CORNAC Didaktik & Vertikale 4, 25011 (1991) & CORNAC = 30

11/30/09 FENCE Fell DOWN ALLEN STREET over weekend DUE TO High WINDS, VO ONE CALLED ME, CITY ISSUED SCWO, need TO Repair FENCE, call CITY FOR Re-inspection TO lift SCWO

nick on site as new owner's Rep

Told owner Ben to get dumpster to site & need labors
owner has taken all general conditions & requirements
away, says he will do himself, explained contract
doesn't allow him to do this, but he doesn't care

12/1/09	city Inspector around All morning, Fence was Repaired no longer ISSUE, city now Requires Fire watch & Drawing From Arch For Fire Egress ISSUE (new issue Brought Up)
*	site safety Fenced By owner Interviewed new company Received Full stop work order From DOB

12/2/09	CASINO - Removed excavator From SITE
---------	--------------------------------------